BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : Maintenance of water supply Existing borewells at Thanisandra Hegadenagara Surrounding area in Ward No. 06 Byatarayanapura Sub Division

EMB

Pre Measurement Sheets

Job Code: 006-22-000003

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
PRE MEASUREMENTS

Name of work: Maintenance of water supply Existing borewells at Thanisandra Hegadenagara Surrounding area in Ward No. 06 Byatarayanapura Sub Division
Work Order No: BBMP/EE/BTP/WO/51/2021-22 dt: 09.03.2022
JOB NUMBER: 006-22-000003
Estimate Cost: 25.00 lakhs.
As No: AS/CE(YNK)/24/2021-22 dt:28.09.2021
Ts No :TS/ CE(YNK) /46/2021-22 dt : 28.09.2021
Name of Contractor : Sri. Narayana Rao S

Sl No	Description of item	Unit	No	L	B	D	Qty
43 45	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)						
	Ashwathnagara main Road	Cum	1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.80	9.60
			1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.70	8.40
			1	30.00	0.45	0.80	10.80
			1	30.00	0.45	0.85	11.48
			1	15.00	0.45	0.70	4.73
	Bharathnagara Jalil House Road		1	30.00	0.45	0.75	10.13
			1	30.00	0.40	0.70	8.40
			1	30.00	0.45	0.60	8.10
			1	30.00	0.45	0.70	9.45
			1	30.00	0.45	0.75	10.13
			1	30.00	0.50	0.80	12.00
			1	30.00	0.45	0.85	11.48
	Hegadenagara 2nd Cross Road		1	30.00	0.45	0.85	11.48
			1	30.00	0.45	0.75	10.13
			1	29.00	0.45	0.80	10.44
				Actiual Qty			166.97
				Limited to			165.38

06.10.2022
Assistant Engineer
Ward No.06

Asst. Executive Engineer
Byatarayanapura Sub division

44 46	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 96, I.NO - 13.73.2, PWD SR 18-19) 75 mm dia 6 KSC PVC pipe						
	Ashwathnagara main Road	Cum	1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	15.00			15.00
	Bharathnagara Jalil House Road		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	
			1	30.00			30
	Hegadenagara 2nd Cross Road		1	30.00			30
			1	30.00			30.00
			1	29.00			29.00
				Actiual Qty			494.00
				Limited to			490.00

07.10.2022

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
Ward No.06
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Asst. Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
Byatarayanapura Sub division
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

Scanned by CamScanner